



MONROE COUNTY **R O A D** COMMISSION

840 S. Telegraph Road Monroe, Michigan 48161 Phone: (734) 240 -5102 Fax: (734) 240 -5101

CONSTRUCTION PROJECTS **Week of June 10, 2019**

Bedford Township

Whiteford Center Road from the Ohio state line to Section Road

Whiteford Center Road will be closed to through traffic between the Ohio state line and Sterns Road beginning on Monday, June 10th for a drainage improvement and road rehabilitation project. The detour route for the road closure will utilize Sterns Road and Secor Road. Work scheduled for the week of June 10th includes removals, ditching and installation of drainage. Whiteford Center Road is expected to remain closed to through traffic until late August.

Berlin Township

N. Dixie Highway – Labo to US Turnpike

North Dixie Hwy between Labo and US Turnpike is tentatively scheduled to be paved during the week of June 10th. The road will be closed to through traffic during construction. All work is weather permitting. Short-term delays should be expected when traveling through the work zone during working hours.

Exeter Township

Finzel Road – S. Stony Creek to Kane

Trenching is scheduled to begin on Finzel Road between S. Stony Creek and Kane, during the week of June 10th. Crushing and Shaping, along with hot mix asphalt will follow within a couple of weeks. The road will be closed to through traffic during construction. All work is weather permitting. Short-term delays should be expected when traveling through the work zone during working hours.

Frenchtown Township

Cole – Vivian to Macomb

A hot mix asphalt ultra-thin is tentatively scheduled for the week of June 10th. The road will be closed to through traffic during construction. All work is weather permitting. Short-term delays should be expected when traveling through the work zone during working hours.

Fix – Nadeau to Mentel

Crushing and shaping is tentatively scheduled for the week of June 10th on Fix Road between Nadeau and Mentel. Hot mix asphalt will follow approximately one week later. The road will be

closed to through traffic during construction. All work is weather permitting. Short-term delays should be expected when traveling through the work zone during working hours.

Raisinville Township

Dixon Road between Neiman Road and Sullivan Road

The tile crew will be rebuilding the failed river Raisin embankment on Dixon road starting on Monday morning, June 10th. The roadway will be closed to through traffic during working hours. Due to the low traffic volume, no detour will be posted. Weather permitting the work should be completed by Tuesday afternoon, June 11th.

Summerfield Township

Albain – Summerfield to City of Petersburg Limits

Albain from Summerfield to the City of Petersburg limits is scheduled to be single chip sealed during the week of June 10th. The road is scheduled to be swept the following day. The road will be closed to through traffic during construction. All work is weather permitting.

Bentwood – Wells to Dead End

Bentwood from Wells to the dead end is scheduled to be single chip sealed during the week of June 10th. The road is scheduled to be swept the following day. The road will be closed to through traffic during construction. All work is weather permitting.

Deerfield Highway – N. County Line to Rose

Deerfield Highway from N. County Line Road to Rose is scheduled to be single chip sealed during the week of June 10th. The road is scheduled to be swept the following day. The road will be closed to through traffic during construction. All work is weather permitting.

Forrest – Teal to City of Petersburg Limits

Forrest from Teal to the City of Petersburg limits is scheduled to be single chip sealed during the week of June 10th. The road is scheduled to be swept the following day. The road will be closed to through traffic during construction. All work is weather permitting.

Ida Center Road – Sylvania-Petersburg to Wells

Ida Center from Sylvania-Petersburg to Wells is scheduled to be single chip sealed during the week of June 10th. The road is scheduled to be swept the following day. The road will be closed to through traffic during construction. All work is weather permitting.

Lulu Road – Summerfield to Teal

Lulu from Summerfield to Teal is scheduled to be single chip sealed during the week of June 10th. The road is scheduled to be swept the following day. The road will be closed to through traffic during construction. All work is weather permitting.

Railroad – City of Petersburg Limits to Dundee Township Line

Railroad Street from the City of Petersburg limits to the Dundee Township line is scheduled to be single chip sealed during the week of June 10th. The road is scheduled to be swept the following day. The road will be closed to through traffic during construction. All work is weather permitting.

Summerfield – Morocco to Rauch

Summerfield from Morocco to Rauch is scheduled to be single chip sealed during the week of June 10th. The road is scheduled to be swept the following day. The road will be closed to through traffic during construction. All work is weather permitting.

Teal Road – City of Petersburg Limits to Summerfield

Teal Road from the City of Petersburg limits to Summerfield is scheduled to be single chip sealed during the week of June 10th. The road is scheduled to be swept the following day. The road will be closed to through traffic during construction. All work is weather permitting.

Whiteford Township

Summerfield Road – Rauch to St. Anthony

Summerfield from Rauch to St. Anthony is scheduled to be single chip sealed during the week of June 10th. The road is scheduled to be swept the following day. The road will be closed to through traffic during construction. All work is weather permitting.

Sylvania Petersburg – Sterns to School

Sylvania-Petersburg from Sterns to School is scheduled to be single chip sealed during the week of June 10th. The road is scheduled to be swept the following day. The road will be closed to through traffic during construction. All work is weather permitting.