



MONROE COUNTY ROAD COMMISSION

840 S. Telegraph Road · Monroe, Michigan 48161 · Phone: (734) 240 -5102 · Fax: (734) 240 -5101

CONSTRUCTION PROJECTS Week of July 31, 2017

Ash Township

E. Newburg – Port Creek to US-24

The contractor is scheduled to complete the base stabilization. A double chip seal will take place mid to late week, weather permitting. Road is closed to thru traffic and will be re-opened when work is complete. Expect delays.

Bedford Township

Piehl – Summerfield to West Township Line

The contractor is scheduled to begin base stabilization towards the end of the week, weather permitting. Prior to the base stabilization, 2" of 21AA stone will be put in place. A double chip seal will follow the base stabilization the following week. Road will be closed to thru traffic once work begins and will be re-opened when work is complete. Expect delays.

School – Secor to West Township Line

The contractor is scheduled to begin base stabilization towards the end of the week, weather permitting. Prior to the base stabilization, 2" of 21AA stone will be put in place. A single lift of hot mix asphalt will follow the base stabilization the following week. Road will be closed to thru traffic once work begins and will be re-opened when work is complete. Expect delays.

Sandywell Drive from Smith Road to Dead End

The contractor is scheduled close Sandywell Drive for three days beginning on Monday, July 31st for the removal and replacement of the storm sewer crossing at Smith Road, and the road is expected to be reopened by the end of the day on Wednesday, August 2nd. Projected work for the remainder of the week includes excavation and storm sewer installation. Work on the Sandywell Drive project is expected to last through mid-September.

Dundee Township

Dennison Road – Kent Rd to Collins Rd

Dennison Road between Kent Road and Collins Road is closed to all traffic for replacement of the bridge at Middle Branch Macon Drain, 1/4 mile north of M-50. This closure is expected to last through early October for the bridge replacement. The signed detour is via Milwaukee Rd., Ann Arbor Rd., and M-50. Please seek alternate routes for the duration of the project.

Frenchtown Township

Toben – Exeter to Reinhardt

The contractor is scheduled to begin base stabilization towards the beginning of the week, weather permitting. Two lifts of hot mix asphalt will follow the base stabilization later in the week or the following week, weather permitting. Road will be closed to thru traffic once work begins and will be re-opened when work is complete. Expect delays.

Ida and Raisinville Townships

Ida East Road and Geiger Road from Lewis Avenue to Dunbar Road

Ida East Road and Geiger Road will remain closed to through traffic from Lewis Avenue to Dunbar Road. Remaining items of work left to complete include concrete driveway replacements, installation of guardrail on Geiger Road at the Pitts Creek crossing, and the placement of embankment material along the edge of the gravel shoulder at various locations within the project limits. Access to local residences within the work zone will be maintained during construction; however, motorists should use caution when traveling through the work zone. Ida East Road and Geiger Road are expected to remain closed to through traffic until mid-August.

Milan Township

Ostrander Road – Ann Arbor Rd to Dundee Azalia Rd

Ostrander Road between Ann Arbor Road and Dundee Azalia Road is closed to all traffic for rehabilitation of the bridge at Macon Drain. This closure is expected to last through early October while the bridge deck and pavement are repaired, patched, and resurfaced, the bridge repainted, and the guardrails replaced. The signed detour is via Ann Arbor, Cone and Wells Roads. Please seek alternate routes for the duration of the project.

Monroe Township

Eastwood Drive – Dunbar Rd to Plum Creek Drive

The Eastwood Drive between Dunbar Road and Plum Creek Drive is closed to all traffic for replacement of the bridge at Plum Creek. This closure is expected to last through early October for the bridge replacement. Please seek alternate routes for the duration of the project.

Whiteford Township

School Road between Whiteford Road and Dead End

The 18 "cross tile will be replaced on School Road west of Whiteford road starting on Wednesday, August 2, 2017. Traffic will be maintained and allowed through because of dead end roadway. Steel plates will be used to cover the trench, allowing the K-Crete to harden. Asphalt hot mix is scheduled for August 7th, 2017. Due to the dead end roadway there will be no posted detour. Weather permitting the work should be completed by August 7th, 2017.