



MONROE COUNTY **R O A D** COMMISSION

840 S. Telegraph Road · Monroe, Michigan 48161 · Phone: (734) 240 -5102 · Fax: (734) 240 -5101

CONSTRUCTION PROJECTS **Week of October 8, 2018**

Ash/Exeter/Frenchtown Township

S. Stony Creek from Telegraph to Sumpter

The contractor is scheduled to continue paving on S. Stony Creek between Sumpter and Telegraph during the week of October 8th, weather permitting. The base course should be completed this week. Work at the railroad is expected during the week of October 8th. The second lift of asphalt is anticipated to begin the week of October 15th. All work is dependent on contractor schedules and weather. The road will be closed to thru traffic until the project is completed.

Bedford Township

Douglas Road – Samaria to Erie

Douglas Road will remain closed to thru traffic. The contractor is scheduled to pave the week of October 8th, weather permitting. The road will re-open once paving and shoulders are completed.

Jackman Road – Samaria Road to Rauch Road

Jackman Road will remain closed to thru traffic. The contractor is scheduled to pave the week of October 8th, weather permitting. The road will re-open once paving and shoulders are completed.

Erie Township

Luna Pier Road between M-125 (South Dixie Highway) and I-75

Luna Pier Road is scheduled to be resurfaced between M-125 (South Dixie Highway) and I-75 during the latter part of the week of October 8th. During the resurfacing operation, two-way traffic will be maintained with single lane closures and traffic regulators. Short-term delays should be expected when travelling through the work zone.

Exeter Township

Oakville Waltz Road between Sumpter Road and Exeter Road

Oakville Waltz Road is scheduled to be resurfaced between Sumpter Road and Exeter Road during the first part of the week of October 8th. During the resurfacing operation, two-way traffic

will be maintained with single lane closures and traffic regulators. Short-term delays should be expected when travelling through the work zone.

Frenchtown Township

Bates Lane between N. Custer and Stewart

The paving is complete on the south end of Bates Lane. The north end has been base stabilized. This needs to cure for approximately 7-10 days. We expect the northern end to be paved the week of October 15th, weather permitting.

Vivian Road Bridge at Sandy Creek, between Cole Road and Hurd Road

Vivian Road is completely closed to all traffic at the bridge over Sandy Creek between Cole Road and Hurd Road for rehabilitation. The project has been delayed due to fabrication and construction delays, with a tentative open to traffic date of October 26th and project completion in mid-November 2018, weather permitting. The signed detour around the closed bridge is via Cole Road, North Monroe Street (M- 125) and Nadeau Road.

Ida Township

Todd Road between Douglas Road and Jackman Road

Todd Road will remain closed to through traffic between Douglas Road and Jackman Road during the week of October 8th for road improvements at the Ann Arbor Railroad crossing. Work scheduled for the upcoming week includes the installation of asphalt wearing course, gravel shoulders and permanent pavement markings. Todd Road is tentatively scheduled to re-opened to through traffic by the end of the week.

LaSalle Township

Dixiebrook between South Dixie Highway and Stephens

The tile crew will be removing and replacing the cross tile on Dixiebrook , east of South Dixie Highway, starting on Monday, October 8th. The roadway will be closed to through traffic and possibly closed overnight. Due to the low volume of traffic, there is no posted detour. Weather permitting the work should be completed by Tuesday afternoon, October 9th.